

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING MAY 4, 2023**

**SR 10 Morgantown Road over Trib. Conestoga Creek (C- D. Molinaro)  
MPMS 10943 – est let March 14, 2024**

- Final ROW Plan recorded March 31, 2023
- Final ROW DM3 review complete February 15, 2023
- DEP permit approved February 15, 2023
- Final MPT and 901 Spec submitted March 15, 2023

**SR 61 Bridge Rehabilitation over the Schuylkill River, RBMN RR and SR 4028 (C-S. Sartori)  
MPMS 109894 – est let July 13, 2023**

- JPA approved January 25, 2023
- Road User Liquidated Damages (RULD) accepted February 2, 2023
- Utility Clearance received March 15, 2023
- ROW Clearance received April 3, 2023
- Pavement Design approved April 19, 2023
- SPMS approved April 17, 2023
- Final Structure Plan comments returned April 18, 2023

**I-78 Lenhartsville Bridge (K. Cox)**

**MPMS 97274 – Project selected for P3 Pathways project**

- Project details are available at [www.penndot.gov/i78Lenhartsville](http://www.penndot.gov/i78Lenhartsville).
- Final design continues

**SR 183 Schuylkill Avenue over Norfolk Southern RR (C-S. Sartori)  
MPMS 91091 – est let May 25, 2023**

- Conditional ROW Clearance received April 3, 2023
- PS&E Plan comments returned April 7, 2023
- PUC Plan approval received February 8, 2023

**SR 419-01B Rehrersburg Road over Mill Creek (C-C. Longenecker)  
MPMS 92079 – est let October 24, 2024**

- H&H approved March 27, 2023
- CE submitted April 7, 2023 to District Environmental Unit
- H&H approval submitted March 28, 2023 to Bridge Unit to request TS&L approval

**SR 419-02B North Third Street over Tulpehocken Creek (C-D. Lerch)  
MPMS 91908 – est let May 22, 2025**

- Received concurrence from SHPO on historic resource eligibility on March 31, 2023, preparing Determination of Effects report for resubmission

**SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)  
MPMS 110014 – est let TBD once schedule is developed**

- NTP issued February 21, 2023
- Conducting engineering and environmental field assessments and data collection

**SR 422-21B Penn Avenue over Cacoosing Creek (C-B. Rasiul)  
MPMS 92070 – est let April 1, 2026**

- NTP issued February 22, 2023
- PA One Call placed March 14, 2023
- ROW and Deed research complete March 30, 2023
- Field Survey began April 10, 2023
- Wetland and Watercourse Identification completed April 13, 2023

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING MAY 4, 2023**

**SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)**

**MPMS 110016 – est let September 17, 2026**

- CONNECTS meeting with Bethel Township held April 12, 2023
- NTP issued February 13, 2023
- NOITE letters completed and sent out to property owners
- Field work, including wetland delineation and bog turtle survey, has commenced

**SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)**

**MPMS 85670 – est let April 10, 2025**

- PMC package resubmitted to District February 14, 2023
- Dry Run meeting held February 28, 2023
- Public involvement stage occurred; boards displayed at Township and posted to Department project website
- Aids to Navigation (ATON) plan submitted to District February 14, 2023
- ATON comments received from Fish and Boat March 30, 2023
- Pavement design submitted February 16, 2023
- DFV submitted February 16, 2023; comments received March 30, 2023
- H & H report submitted to District April 4, 2023

**SR 662-BRM RATS PM 9 (C-D. Molinaro)**

**MPMS 114378 – est let August 24, 2023**

- SR 3009 red line revisions sent to ROW unit on April 6, 2023
- Final ROW worksheets (no ROW required) for SR 662 (2), SR 2005, SR 2011, and SR 3022 submitted for approval on January 10, 2023 pending
- Final Structure plan resubmitted on April 24, 2023 for:
  - 06-0662-0230-0928 (BRKEY 4910)
  - 06-0662-0240-0000 (BRKEY 4911)
  - 06-0662-0240-1232 (BRKEY 4912)
  - 06-3009-0100-2335 (BRKEY 5149)
- Final Structure Plan for SR 176 comments returned January 18, 2023 and resubmitted April 24, 2023
- E39-9999 permits (maintenance permits) for SR 176, SR 2011 and SR 3009 approved April 17, 2023
- E39-9999 permit for SR 2005 approved February 13, 2023
- Combined Safety Review/DFV submission for SR 176, SR 2011, SR 2005, and SR 3009 and waivers for SR 662 (3) and SR 3002 submitted January 10, 2023 remain outstanding

**SR 724 Main Street over Allegheny Creek (C-D. Molinaro)**

**MPMS 10700 – est let April 10, 2025**

- Design Field View approved February 16, 2023
- Virtual Public Meeting January 12 – February 12, 2023
- Pre-app submitted January 11, 2023; accepted February 24, 2023; meeting held March 15, 2023
- Foundation report submitted February 3, 2023; comments returned February 28, 2023; and resubmitted April 19, 2023
- Pavement design submitted March 15, 2023 and approved April 20, 2023

**SR 1015 Donat Road over Stoney Run (C- D. Molinaro)**

**MPMS 85643 – est let April 1, 2027**

- Design Field View submitted September 29, 2022

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING MAY 4, 2023**

**SR 1018 Stoney Run Valley Road over Maiden Creek (C – D. Molinaro)**  
**MPMS 85648 – est let April 11, 2024**

- Final ROW plan check submitted January 31, 2023 and accepted February 15, 2023
- Final ROW plan submitted to ROW unit January 18, 2023; comments returned March 2, 2023; plan approved and recorded April 7, 2023

**SR 1021 Forgedale Road Bridge over Bieber Creek (C-C. Longenecker)**  
**MPMS 10746 – actual let March 23, 2023**

- Lobar Site Development Corporation low bidder
- NTP anticipated May 8, 2023
- Physical work completion anticipated October 21, 2024

**Berks Box Culvert Bundle (C-C. Longenecker)**  
**MPMS 110011 – est let September 26, 2024**

**SR 1026 Long Lane over West Branch of Pine Creek in Pike Township**

- Design Field View approved February 28, 2023
- Bridge width design exception approved February 28, 2023
- Pavement Type approved March 13, 2023
- Virtual Public Plans Display posted online February 24, 2023 through April 7, 2023
- Final ROW Plan comments sent to designer March 31, 2023
- Preliminary TS&L comments sent to designer March 30, 2023
- Revised H&H submitted to District April 13, 2023

**SR 1035 Valley Road over Toad Creek in Longswamp Township**

- H&H conditional approval received March 28, 2023
- H&H approval submitted to March 28, 2023 to Bridge Unit to request TS&L approval
- Final ROW Plan comments sent to designer March 21, 2023

**SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville**

- H&H conditional approval recommendation sent to District March 29, 2023
- Virtual Public Plan Display posted online March 3, 2023 through March 17, 2023

**SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)**  
**MPMS 116478 – est let August 22, 2024**

- Grim Homestead HRSF remains under District review
- Line & Grade, Typical Sections approved March 30, 2023
- Safety Review conditional approval received March 20, 2023
- Final TS&L development progressing; anticipated submission May 2023 pending decision on using PROTECT funds for the project

**SR 2005-03B 5<sup>th</sup> Street Bridge over Norfolk Southern Railroad (C-S. Sartori)**  
**MPMS 10613 – est let June 29, 2028**

- Cultural Resource meeting held with 2087-02B project on February 16, 2023
- Meeting with Norfolk Southern Railroad held on March 2, 2023
- NOITE letters sent out March 6, 2023
- Let date changed from October 1, 2026 to align with ASTA schedule

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING MAY 4, 2023**

**SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)**

**MPMS 10527 – est let February 29, 2024**

- Preliminary ROW plan submitted for internal review March 16, 2023
- 30% constructability review submitted March 13, 2023 and comments received March 27, 2023
- Interpretive panels submitted March 3, 2023
- Interpretive panels submitted to PATH March 27, 2023 – 30 day comment period started
- TS&L under review by NTM/District March 13, 2023
- TS&L comments sent to designer March 31, 2023
- NTP for final design issued March 9, 2023
- Submitted retaining wall TS&L for concurrent review April 10, 2023
- Monthly status meetings to get through PE continue
- Railroad coordination ongoing
- NPDES analysis determination remains pending
- Phase III testing on railroad property continues with drilling contract
- Revisions underway to the design schedule now that CE is approved

**SR 2041 Weavertown Road Bridge over Monocacy Creek (C-C. Longenecker)**

**MPMS 10753 – actual let March 23, 2023**

- Kinsley Construction, Inc. low bidder
- NTP anticipated May 8, 2023
- Physical work complete anticipated July 16, 2025

**SR 2057 Tollgate Road over Leaf Creek (C-C. Longenecker)**

**MPMS 92043 – actual let March 23, 2023**

- Lobar Site Development Corporation low bidder
- NTP anticipated May 8, 2023
- Physical work complete anticipated September 19, 2024

**SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)**

**MPMS 91995 – est let June 29, 2028**

- Project to move forward now with Norfolk Southern Railroad requirements and coordination with SR 2005-03B on environmental and design
- Cultural Resource meeting with SR 2005-03B project held
- Meeting with Norfolk Southern Railroad on March 3, 2023
- Consultant TY Lin is revising the design to accommodate Norfolk Southern requirements
- Let date changed from April 13, 2028 in anticipation of being grouped with SR 2005-03B

**SR 3003 Freemansville Road over Angelica Creek (C-S. Sartori)**

**MPMS 79079 – est let April 27, 2023**

- Final Structure Plans approved February 15, 2023
- Project advertised March 27, 2023

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING MAY 4, 2023**

**SR 3024 (Alleghenyville Road) over I-176 (C-S. Sartori)  
MPMS 110017 – est let April 1, 2028**

- TS&L approved February 15, 2023
- Safety Review approved February 16, 2023
- Comments from Traffic Unit on Traffic Control Plan received October 24, 2022 to be submitted with DFV; final plans to be developed in final design
- SEPS approved February 16, 2023
- Plans display published online March 27, 2023
- Boring contract awarded April 18, 2023

**SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker)  
MPMS 94290 – est let April 5, 2029**

- Safety Review submitted February 23, 2023
- Preliminary ROW comments sent to designer February 28, 2023

**SR 4015 Tilden Road Bridge (C-D. Molinaro)  
MPMS 10702 – est let April 1, 2024**

- DFV submitted December 29, 2022
- H&H (final) accepted February 2, 2023
- Foundation Report accepted January 11, 2023
- Pre-app meeting held March 22, 2023

**SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)  
MPMS 110013 – est let July 25, 2024**

- A change in guiderail type required by a change in Department standards has impacted the hydraulic analysis for the Section 06B structure. The resolution is either to increase the size of the culvert or accept a slight change in floodplain boundary. The structure change has potential bog turtle habitat impacts while the floodplain boundary has potential cultural resource impacts. Preparing an engineering agreement supplement for supplemental environmental work to assess the magnitude of these impacts and determine which course of action to take.
- Right of Way Plans - four sent to Central Office for signatures April 11, 2023; two are undergoing plan check review submitted April 11, 2023; one is on hold until the supplemental environmental analysis is completed
- Structure Foundation Reports – four have been approved between March 6 and March 30, 2023; three were returned to the consultant to address minor comments on April 12, 2023

**SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch)  
MPMS 110078 – est let July 25, 2024**

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

**SR 7410 Peach Street Bridge over Sacony Creek (C-B. Rasiul)  
MPMS 102959 – actual let March 2, 2023**

- D-419 Utility Clearance received January 26, 2023
- PS&E package approved February 2, 2023
- Project advertised February 3, 2023 and let March 2, 2023
- DESCCO Design and Construction, Inc. low bidder
- Construction phase NTP granted April 17, 2023
- Physical work completion date anticipated to be October 8, 2024

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING MAY 4, 2023**

<b>ACRONYM REFERENCE</b>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN