

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING April 6, 2023**

SR 12-03S Elizabeth Avenue (C-B. Rasiul)

MPMS 79467 - est let September 26, 2024

- Environmental investigations ongoing
- Safety Review submission - District review continues
- SEPS and Final TS&L submission anticipated April 2023
- Preliminary ROW Plan preparation ongoing
- Preparation of existing Utility Location Plans continues
- Virtual Public Officials Meeting & Public Plans Display anticipated April/May 2023

SR 12-04S Alsace Manor Intersection (C-B. Rasiul)

MPMS 110318 - est let April 10, 2025

- Environmental investigations continue
- Preparation of existing Utility Location Plans ongoing
- LGTS resubmission-District review ongoing
- Preliminary ROW Plan preparation ongoing
- Virtual Public Officials Meeting & Public Plans Display anticipated Summer 2023

SR 61-14M / 17S PA 61 Restoration Phase 1 / Median Barrier North (C-B. Rasiul)

MPMS 96373 / 109337- est let April 11, 2024

- ROW appraisals and negotiations continue
- Pavement Type approval received February 2, 2023
- Virtual Pre-Application meeting with BCCD scheduled for March 28, 2023
- Shoulder Core Borings to aid in traffic control scheduled for week of March 20, 2023
- Median Barrier North in Tilden Township to be included in this contract

SR 61-16M PA 61 Restoration Phase 2A, 4th Street to Schuylkill River Bridge (C-D. Molinaro)

MPMS 10328 – est let July 13, 2023

- ROW revision error found, reprocessed and submitted to District for submission to Central Office on March 14, 2023
- MPT resubmitted February 28, 2023 and approved March 20, 2023
- Road User Liquidated Damages (RULD) accepted February 6, 2023
- 901 combined spec submitted February 28, 2023 and accepted on March 14, 2023
- Pavement design submitted January 19, 2023, comments returned February 3, 2023, resubmitted February 21, 2023, and approved March 3, 2023

SR 61-15M PA 61 Restoration Phase 2B, Zions Church Road to 4th Street (C-D. Molinaro)

MPMS 10867 – est let July 24, 2025

- H & H submitted December 14, 2022, comments returned January 5, 2023, resubmitted February 17, 2023, comments returned March 2, 2023

SR 61-18S Route 61 Median Barrier South – Perry Wind (C-B. Rasiul)

MPMS 97258 – combined with MPMS 10867 – est let July 24, 2025

- 61 Median Barrier South will be included with MPMS 10867 – SR 61 Restoration Phase 2B

SR 73-06S SR 73/1005 Intersection Improvement (C-D. Molinaro)

MPMS 109222 – est let April 1, 2029

- 4(f) documentation development ongoing
- Design Field View continues

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING April 6, 2023**

**SR 183-01S Bernville Road Study – New Schaefferstown Road North (C-M. Rhan)
MPMS 117719 – est let TBD**

- Working on development of ASTA schedule
- Study phase NTP issued February 21, 2023
- Aerial photogrammetry sent to Dewberry February 13, 2023
- Developing base plans
- Existing plans sent to Dewberry March 10, 2023

**SR 222-23S 222 and Long Lane Intersection Improvements (C-M. Rhan)
MPMS 90569 – est let July 13, 2023**

- Coordination with proposed Wawa and Rutters ongoing
- Utility coordination ongoing
- Coordination with Counsel for courtroom documents continues as needed
- Started Final Design Supplement 10 for additional signing
- Held meeting at District Office with traffic unit and HOP to discuss Wawa February 14, 2023
- SPMP approval received March 21, 2023
- Pavement design and typical sections submitted for approval March 21, 2023
- Final TCP resubmitted for approval March 10, 2023
- Phase III ESA resubmitted for review March 13, 2023
- Final constructability responses to comments approved January 5, 2023
- Post construction plan approval received March 17, 2023

**SR 222-24S SB Auxiliary Lane-Wyomissing “Hard Shoulder” (C-D. Lerch)
MPMS 110008 – est let October 23, 2025**

- The confidential safety study will be incorporated into the overall safety review which will be submitted after approval of the LGTS submission for the northbound direction. The LGTS for the northbound direction was circulated for District review March 9, 2023.
- The preliminary traffic control and signing/pavement marking plans will be resubmitted with the Design Field View submission after the safety review is approved.

**SR 222-28M US 222 Widening (C-J. Golomb)
MPMS 61972 est. let July 10, 2025**

- Preliminary drainage and storm water management design ongoing
- Preliminary ROW plan District comments will be addressed in Final ROW Plan submission which is expected in June 2023
- Phase II/III Archeological investigation completed and report submitted for District review on February 4, 2023; District review expected to be completed week of March 27, 2023
- Designer continues to address Design Field View comments with submission date the week of March 27, 2023
- Structure and Roadway borings complete. Testing plan submitted on February 9, 2023 with approval received on February 14, 2023. Testing ongoing and expected to be completed by the end of March 2023.
- Let date changed from March 14, 2024 per ASTA schedule with realistic submission dates for upcoming task deliverables

**SR 222-33M SR 222 Warren Street NB Auxiliary Lane (C-D. Lerch)
MPMS 114108 – est let April 1, 2027**

- Placeholder for construction of added northbound direction scope of work

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING April 6, 2023**

**SR 422-23S Ben Franklin Congested Corridor (C-D. Lerch)
MPMS 110075 – est let April 1, 2026**

- Consultant agreement in execution process

**SR 422-29M West Shore (US 422) Reconstruction Phase 2 Project (C-E. Armitage)
MPMS 72814 – est let October 31, 2030**

- Evaluation of track impacts with Norfolk Southern continues
- Environmental Analyses and Archaeology ongoing
- Draft Section 4(f) forms District review ongoing
- Draft Letter of Agreement is progressing
- Various SEPS and final TS&L submissions, resubmissions and reviews remain pending/outstanding
- Preliminary Pavement Design resubmission District/Central Office comments received February 13, 2023; resubmission pending
- Section PH1 Safety Review submission anticipated Spring/Summer 2023
- Active Project Webpage www.422westshorebypass.com for additional updates

**SR 422-PH1 West Shore Bypass – Phase 1 (C-E. Armitage)
MPMS 114439 – est let July 15, 2027**

- Preliminary design included with MPMS 72814 – SR 422-29M

**SR 422-30M SR 422 in Sinking Spring (C-B. Rasiul)
MPMS 87688 - est let April 11, 2024**

- Design Field View resubmission anticipated April 2023
- Final ROW Plan submission anticipated Spring 2023

**SR 662-02S Route 662 and Oley Turnpike Intersection (C-S. Sartori)
MPMS 105963 – est let November 5, 2026**

- Traffic counts completed in January 2023
- Kick-off meeting held January 24, 2023
- NOITE Letters signed March 15, 2023
- Alternatives Analysis ongoing
- ASTA schedule to be completed once Alternatives Analysis completed

**SR 737-SLR SR 737 (Krumsville Road) Slope Repair (C-D. Molinaro)
MPMS 117723 – est let TBD**

- Open End project specific agreement setup executed December 21, 2022

**SR 3023-04S State Hill Road from Colony Drive to SR 222 SB Ramps (C-D. Lerch)
MPMS 105954 – est let July 23, 2026**

- LGTS report and Roundabout Criteria report submitted February 17, 2023; comments from review, including an independent geometric and operational peer review, sent to designer March 3, 2023
- Let date for the three State Hill Road sections will be adjusted during final design to optimize available funding and construction staging efficiency

**SR 3023-05S State Hill Road - SR 222 SB Ramps to Norfolk Southern RR (C-D. Lerch)
MPMS 117603 – est let December 3, 2026**

- Alternatives analysis submission anticipated in late April 2023; evaluating three options on western side of interchange and two options on the eastern side (both of which combine the Spring Street/Granite Point Drive intersection with the SR 222 southbound ramp intersection into one roundabout)

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING April 6, 2023**

**SR 3023-06S State Hill Road - Norfolk Southern RR to Penn Avenue (C-D. Lerch)
MPMS 117620 – est let January 18, 2029**

- Agreement has been funded and is in execution process
- Conducting field surveys and environmental data collection
- Let date changed from April 1, 2027 to align with accepted design schedule

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING April 6, 2023**

ACRONYM REFERENCE	
CM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CO	CENTRAL OFFICE
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FD	FINAL DESIGN
FHWA	FEDERAL HIGHWAY ADMINISTRATION
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PCSWM	PERSONAL COMPUTER STORM WATER MODEL
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
QAQC	QUALITY ASSURANCE / QUALITY CONTROL
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE