

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING July 6, 2023**

**SR 12-03S Elizabeth Avenue (C-B. Rasiul)**

**MPMS 79467 - est let April 23, 2026**

- Environmental investigations continue
- Safety Review conditional approval received April 11, 2023
- DFV submission anticipated July 2023
- SEPS and Final TS&L under District review
- Preliminary ROW Plan submission anticipated July 2023
- Preparation of existing Utility Location Plans ongoing
- Virtual Public Officials Meeting & Public Plans Display anticipated July 2023
- Let date changed from September 26, 2024 due to CE upgrading to Level 2 and ROW acquisition

**SR 12-04S Alsace Manor Intersection (C-B. Rasiul)**

**MPMS 110318 - est let April 10, 2025**

- Environmental investigations ongoing
- Preparation of existing Utility Location Plans continues
- LGTS approved June 14, 2023
- Safety review submission anticipated July 2023
- Preliminary ROW Plan submission anticipated Summer 2023
- Virtual Public Officials Meeting & Public Plans Display anticipated Summer/Fall 2023

**SR 61-14M / 17S PA 61 Restoration Phase 1 / Median Barrier North (C-B. Rasiul)**

**MPMS 96373 / 109337- est let April 11, 2024**

- ROW appraisals and negotiations ongoing
- Virtual Pre-Application meeting with BCCD held March 28, 2023
- NPDES permit submission anticipated Summer 2023
- Shoulder Core Borings to aid in traffic control completed week of March 20, 2023
- Final Structure Plans submission anticipated Summer/Fall 2023
- Median Barrier North in Tilden Township to be included in this contract

**SR 61-16M PA 61 Restoration Phase 2A, 4<sup>th</sup> Street to Schuylkill River Bridge (C-D. Molinaro)**

**MPMS 10328 – est let September 14, 2023**

- Updated ROW plans re-recorded April 4, 2023
- 90% Constructability Review submitted April 3, 2023 and accepted April 4, 2023
- Speed Study submitted May 1, 2023; comments returned May 4, 2023, resubmitted May 4, 2023, and approved May 30, 2023
- Let date changed from July 13, 2023 to allow time required for ROW clearance, finalize final Plans, PSE review, and to obtain RR clearance

**SR 61-15M PA 61 Restoration Phase 2B, Zions Church Road to 4<sup>th</sup> Street (C-D. Molinaro)**

**MPMS 10867 – est let July 24, 2025**

- Supplement for H & H submitted and legal supplement created June 9, 2023

**SR 61-18S Route 61 Median Barrier South – Perry Wind (C-B. Rasiul)**

**MPMS 97258 – combined with MPMS 10867 – est let July 24, 2025**

- 61 Median Barrier South will be included with MPMS 10867 – SR 61 Restoration Phase 2B

**SR 73-06S SR 73/1005 Intersection Improvement (C-D. Molinaro)**

**MPMS 109222 – est let April 1, 2029**

- 4(f) documentation development continues
- Design Field View ongoing

# **READING AREA TRANSPORTATION STUDY HIGHWAY PROJECT STATUS REPORT MEETING July 6, 2023**

## **SR 183-01S Bernville Road Study – New Schaefferstown Road North (C-M. Rhan) MPMS 117719 – est let TBD**

- Work continues on development of ASTA schedule
- Developing traffic volumes
- Developing traffic models
- Reviewing traffic crash data
- Coordinating with municipalities
- Development of geometric and design criteria

## **SR 222-23S 222 and Long Lane Intersection Improvements (C-M. Rhan) MPMS 90569 – est let November 2, 2023**

- Coordination with proposed Wawa and Rutters continues
- Utility coordination continues
- Coordination with Counsel for courtroom documents continues as needed
- Final Design Supplement 10 for additional signing executed April 3, 2023
- Pavement design and typical sections approved April 14, 2023
- Final TCP approved March 23, 2023
- Phase III ESA resubmitted for review March 13, 2023 is ongoing
- Working on bid package
- Reworking construction schedule with new let date
- Let date changed from July 13, 2023 due to preliminary objection court hearing scheduled for mid-July 2023

## **SR 222-24S SB Auxiliary Lane-Wyomissing “Hard Shoulder” (C-D. Lerch) MPMS 110008 – est let October 23, 2025**

- Northbound LGTS approved April 12, 2023; safety review and design exception request report submitted for review June 21, 2023.
- The preliminary traffic control and signing/pavement marking plans will be resubmitted with the Design Field View submission after the safety review is approved.

## **SR 222-28M US 222 Widening (C-J. Golomb) MPMS 61972 est. let July 10, 2025**

- Preliminary drainage and storm water management design continues; infiltration testing started May 22, 2023 and is ongoing.
- Final ROW Plan submitted June 26, 2023 for District review with an estimated review completion date of July 24, 2023
- Phase II/III Archeological report District review completed May 2, 2023 and submitted to SHPO May 2, 2023; SHPO concurrence on the effect finding for archeology received May 15, 2023.
- DFV resubmitted April 11, 2023; consultant review performed and comments provided back to the designer for revision on May 2, 2023.
- Structure and Roadway borings testing completed March 2023 and SR 222 Bridge Structure Foundation Report submitted for initial review April 28, 2023; comments provided May 17, 2023 and the SFR was resubmitted June 13, 2023 and is under consultant review.
- SR 222-28M CBR memo submitted June 13, 2023 and is under consultant review
- NPDES Permit pre-application meeting materials were submitted June 14, 2023 and are under consultant review

## **SR 222-33M SR 222 Warren Street NB Auxiliary Lane (C-D. Lerch) MPMS 114108 – est let April 1, 2027**

- Placeholder for construction of added northbound direction scope of work

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING July 6, 2023**

**SR 422-23S Ben Franklin Congested Corridor (C-D. Lerch)**

**MPMS 110075 – est let March 12, 2026**

- Consultant agreement executed and NTP issued April 12, 2023
- Scoping field views conducted separately with Amity and Exeter Township officials
- Survey and traffic data collection/compilation underway
- Let date changed from April 1, 2026 to align with established baseline schedule

**SR 422-29M West Shore (US 422) Reconstruction Phase 2 Project (C-E. Armitage)**

**MPMS 72814 – est let October 31, 2030**

- Evaluation of track impacts with Norfolk Southern ongoing
- Environmental Analyses and Archaeology complete
- Section 4(f) forms Central Office and FHWA signatures being coordinated
- Letter of Agreement approved April 27, 2023
- Various SEPS and final TS&L resubmissions pending
- Preliminary Pavement Design resubmission anticipated July 2023
- Section PH1 Safety Review submission anticipated Summer/Fall 2023
- Active Project Webpage [www.422westshorebypass.com](http://www.422westshorebypass.com) for additional updates

**SR 422-PH1 West Shore Bypass – Phase 1 (C-E. Armitage)**

**MPMS 114439 – est let July 15, 2027**

- Preliminary design included with MPMS 72814 – SR 422-29M

**SR 422-30M SR 422 in Sinking Spring (C-B. Rasiul)**

**MPMS 87688 - est let February 12, 2026**

- DFV approved May 16, 2023
- Design Exception Request – Level 2 under District review
- Final ROW Plan submission anticipated Fall 2023
- Let date changed from April 11, 2024 to accommodate a minimum 24-months for ROW acquisitions and CE re-evaluation as Level 2

**SR 662-02S Route 662 and Oley Turnpike Intersection (C-S. Sartori)**

**MPMS 105963 – est let November 5, 2026**

- Conceptual Alternatives Analysis submitted and approved; location of roundabout being analyzed based on feedback from property owner.
- ASTA schedule to be completed once Alternatives Analysis completed

**SR 737-SLR SR 737 (Krumsville Road) Slope Repair (C-D. Molinaro)**

**MPMS 117723 – est let TBD**

- Work Order #1 Study phase NTP issued April 24, 2023
- Field investigation scheduled for June 29, 2023

**SR 3023-04S State Hill Road from Colony Drive to SR 222 SB Ramps (C-D. Lerch)**

**MPMS 105954 – est let July 23, 2026**

- LGTS report and Roundabout Criteria report comments addressed by designer and backchecked by peer review; LGTS and safety review submissions distributed for District and Central Office staff review June 12, 2023.
- Cultural resources memo submitted for review on June 7, 2023 with no resources recommended for eligibility
- Let date for the three State Hill Road sections will be adjusted during final design to optimize available funding and construction staging efficiency

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING July 6, 2023**

**SR 3023-05S State Hill Road - SR 222 SB Ramps to Norfolk Southern RR (C-D. Lerch)**  
**MPMS 117603 – est let December 3, 2026**

- Alternatives Analysis distributed for District and Central Office review June 6, 2023

**SR 3023-06S State Hill Road - Norfolk Southern RR to Penn Avenue (C-D. Lerch)**  
**MPMS 117620 – est let January 18, 2029**

- NTP issued January 25, 2023
- Field surveys complete and environmental analysis ongoing

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING July 6, 2023**

<b><u>ACRONYM REFERENCE</u></b>	
CM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CO	CENTRAL OFFICE
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FD	FINAL DESIGN
FHWA	FEDERAL HIGHWAY ADMINISTRATION
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PCSWM	PERSONAL COMPUTER STORM WATER MODEL
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
QAQC	QUALITY ASSURANCE / QUALITY CONTROL
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE